

## CCLG HEADLAND PARK SUMMARY REPORT MARCH 2013

### Project Milestone:

- Concrete caisson wire cutting, removal and demolition is now complete.
- Installation of 350 tonne tower crane within the “cultural space” footprint.
- Placement of sandstone along the northern shoreline has now been completed.
- Placement of sandstone along the western shoreline to the Northern Cove has been completed.
- Works for the excavation of the Northern Cove has commenced.

### Upcoming Works (March):

- Pot holing investigations throughout Millers Point has commenced for the Millers Point Public Domain Improvements.
- Backfilling behind the 180m counterfort wall will continue.
- Construction of the car park entry for the cultural centre will continue at the northern end of site.
- Concrete pours of the cultural centre southern wall has commenced.
- Planting continues along the terrace walls.

### Complaints


Since the February CCLG meeting, the project has received the following complaints:

- 1 dust complaint received from a resident in East Balmain.
- 5 complaints regarding trucks arriving early at Gate TP3 at Towns Place
- 2 noise complaints from the caisson demolition works.


## Construction Site Progress Photos



Northern Cove Excavation



Sandstone placement along western foreshore



350t Liebherr Mobile Crane Installation



Removal of Caisson 1